

## ADDENDUM 1

### PELLSTON ATHLETIC COMPLEX

3/30/2021

#### ADDENDUM 1 INCLUDES CHANGES TO:

- 1) Removed new bleachers, existing bleachers to remain on football field side of locker building (A106)
- 2) Removed ADA ramp on existing bleacher and added stair to match others (A106)
- 3) Removed stepped retaining wall below bleachers, added retaining walls around end of existing bleachers, structural foundations change accordingly (A106, A115, S102)
- 4) Extended railing around remaining perimeter viewing deck (A106)
- 5) Slid walkway ramp to west edge of locker building, berm slope decreased, match berm area on practice field side of ramp (A102, A106, A107)
- 6) Updated walkway ramp lighting layout (A111)
- 7) Decreased toilet count in concession, remove 1 urinal & 1 women's toilet (to match count in existing locker toilet rooms) (A103)
- 8) Decreased size of toilet room for new toilet count (A103)
- 9) Removed dry storage, janitor, and utility rooms (A103)
- 10) Concession building shank based on decrease toilet room size and removal of rooms, structural foundations change accordingly (A103, A112, S101)
- 11) All interior walls in concession changed from CMU block to stud walls (A103)
- 12) Removed entire ticket booth / EMS building (Old sheets A103 & A114 removed)
- 13) Ticketing & EMS added to concession building, utilized concession area, no added sq ft to concession building (A103)
- 14) New concession building lighting / ceiling layout updated (A108)
- 15) Reduced width of entry area, gate, & stamped concrete (A103)
- 16) Reduced width of both concession building overhangs, extend east overhang to cover entry area (A103, A112)
- 17) Concession building sections and details updated based on changes (See Above) (A113, A114)
- 18) Isometric views updated based on changes (See Above) (A116, A117, A118)
- 19) Legends & schedules updated based on changes (See Above) (A119)
- 20) Removed west parking area (A102)
- 21) Practice field to remain at existing location (A101, A102)
- 22) Existing fencing to remain behind locker building, fencing will not extend around practice field, add back portions of existing fencing to remain (A101, A102)
- 23) Visitors side existing lockers to remain, no demo (A104)
- 24) Home/varsity side lockers change new to only 20 ct (will be larger wood cubby type, not metal) (A104)
- 25) Removed new metal partitions in shower rooms, will be curtains on rods only (A104)